

## CONSTRUCTION MANAGEMENT PLAN GENERAL NOTES AT THE ONSET OF EACH STAGE OF WORKS, A DETAILED, STAGED, CONSTRUCTION MANAGEMENT PLAN SHALL BE PREPARED BY THE CONTRACTOR OUTLINING THE APPROACH TO CONSTRUCTION MANAGEMENT WHICH SHOULD GENERALLY INCLUDE, BUT IS NOT LIMITED TO: OVERVIEW OF PROPOSED WORKS TO BE UNDERTAKEN HOURS OF OPERATION SITE ESTABLISHMENT LOCATING EXISTING SERVICES PUBLIC SAFETY, AMENITY AND SITE SECURITY CONSTRUCTION TRAFFIC MANAGEMENT PEDESTRIAN AND TRAFFIC SAFETY SEPARATE CONSTRUCTION MANAGEMENT PLAN FOR SEDIMENT FROSION AND DUST CONTROLS CHR AND PROPOSED WORKS TO NEW ENGLAND HWY NOISE AND VIBRATION EARTHWORKS HAULING, ROUTES, ETC. TO BE UNDERTAKEN AT SUCH TIME THAT THE VEGETATION PROTECTION DEVELOPMENT DICTATES AND IN COORDINATION ODOUR CONTROL WITH NEIGHBOURING DEVELOPMENT APPROVALS UNEXPECTED FINDS CURRENTLY PENDING. CONSTRUCTION WASTE MANAGEMENT WORKPLACE RISK MANAGEMENT PLAN ALL WORK ON SITE WILL OCCUR BETWEEN 7AM TO 4PM, MONDAY TO FRIDAY. ALTERNATIVE WORKING HOURS, MAY BE CONSIDERED BY THE CONSENT AUTHORITY, WHERE THE WORKS PROVIDE ADDITIONAL SAFETY MEASURES, TAKE ADVANTAGE OF REDUCED ROAD TRAFFIC FOR TRUCK ROUTES, HAULING AND DELIVERIES, AND NOTIFICATION HAS BEEN MADE TO ADJACENT PROPERTY OWNERS. BEFORE COMMENCING OF WORKS ON-SITE, THE SITE SHALL BE FORMALLY ESTABLISHED WITH APPROPRIATE EROSION AND SEDIMENTATION CONTROLS, STORAGE AREAS, SITE AMENITIES, SECURITY MEASURES, FENCING, DUST CONTROL MEASURES, NOISE CONTROLS, ETC. THE CONTRACTOR SHALL BE RESPONSIBLY FOR ALL ACTIVE WORK AREAS, TO ENSURE THE PUBLIC'S SAFETY AND PROTECTION THROUGHOUT CONSTRUCTION WORKS. STAGE 1 BEFORE YOU DIG SERVICES SHALL BE COORDINATED PRIOR TO ANY CONSTRUCTION ACTIVITY. WORKS ASSOCIATED WITH THE DEVELOPMENT THAT OCCUR OUTSIDE OF THE MAIN SITE AREA SHALL CONSIDER 12 PEDESTRIAN, CYCLIST, AND MOTORIST SAFETY, LOCAL AUTHORITY ASSETS, EXISTING UTILITY SERVICES, ROADS, AND 30 LOTS CONSTRUCTION SITE INGRESS FOR STORMWATER IMPACTS. ALL STAGES OF WORK TO BE LIMITED SITE SIGNAGE SHALL BE CONSIDERED FOR ALL WORKS ON- OR OFF-SITE AND SHALL INCLUDE: TO WYNDELLA ROAD FROM THE NEW • SIGNS DISPLAYED IN SEVERAL AREAS ADVISING OF 24-HOUR CONTACT DETAILS FOR THE SITE (DETAILS MAY BE FOR THE ENGLAND HIGHWAY ONLY. KEY CONTRACTOR CONTACT, A SECURITY COMPANY OR COMMUNICATIONS AGENCY); INGRESS AND EGRESS SIGNAGE FOR HAULING ROUTES AND/OR CONSTRUCTION WORK ACTIVITY; ALL WORKS RELATED SIGNAGE (INCLUDING WHS SIGNAGE) IN COMPLIANCE WITH WORKCOVER NSW CODES OF PRACTICE. GATE CONSTRUCTION SITE THE CONTRACTOR SHALL INSTALL ENVIRONMENTAL AND SAFETY CONTROLS INCLUDING, BUT NOT LIMITED TO: **INGRESS FOR ALL STAGES** SECURITY MEASURES (FENCING, GATES, CAMERAS, ETC.); OF WORK FROM NEW OCCUPATION HEALTH AND SAFETY MEASURES (PERSONAL PROTECTIVE EQUIPMENT, FIRST ADD SUPPLIES, SIGNAGE AND LETTER **ENGLAND HIGHWAY ONLY** BOXES 4 ENVIRONMENTAL MANAGEMENT MEASURES (SPILL ITS, BOOMS, STORMWATER CONTROL, DUST CONTROL, SILT CONTROL) NOISE, DUST AND VIBRATION IMPACTS ON ADJACENT PROPERTIES CAN BE EXTENSIVE, ESPECIALLY DURING SIGNIFICANT EARTHWORKS ACTIVITIES. A SYSTEMATIC APPROACH WITH THE ACOUSTIC CONSULTANT WILL BE ESTABLISHED TO MONITOR NOISE LEVELS DURING CONSTRUCTION BOTH ON AND OFFSITE. THE USE OF DUST MONITORS ON AND OFFSITE. WATER SUPPRESSION AND WATER CARTS, AS REQUIRED, WILL MANAGE DUST AND MAINTAIN A CLEAN SITE. **BOWLS** WHERE CONSTRUCTION ACTIVITY ON-SITE REVEALS HAZARDOUS MATERIALS IN THE GROUND, FORMAL PROCEDURES FOR SPECIFYING SUBSTANCES SHALL BE UNDERTAKEN TO IDENTIFY THE TYPE OF SUBSTANCE, LOCATION, AND ADDITIONAL CO Oi WORK AND RESOURCES REQUIRED TO DEAL WITH THE SUBSTANCE. DURING CONSTRUCTION, THE CONTRACTOR SHALL IMPLEMENT DUST AND AIR CONTROL MEASURES WHICH INCLUDE, BUT ARE NOT LIMITED TO: • ERECTION OF SITE FENCING TO PROVIDE APPROPRIATE BARRIERS AT THE STAGING BOUNDARIES: ERECTION OF EFFECTIVE SCREENS/BARRIERS AROUND DUST ACTIVITIES, WITH CLEANING COMPLETED AS NECESSARY TO STORMWATER MAINTAIN EFFECTIVENESS OF CONTROLS; COMMUNICATION WITH NEIGHBOURING PROPERTIES PRIOR TO UNDERTAKING WORKS IN PROXIMITY TO THEIR PREMISES; • MAINTAIN RECORDS MANAGEMENT SYSTEM OF COMPLAINTS, RECTIFICATION MEASURES, ETC. FOR DUST AND AIR QUALITY-BASED COMPLAINTS: HYD AVOIDANCE OF DRY SWEEPING LARGE AREAS; CONSTRUCTION SITE EGRESS FOR • USE OF EFFECTIVE WATER SUPPRESSION MEASURES, WHERE NECESSARY; ALL STAGES OF WORK (REFER TO COVERING STOCKPILES; STAGE 5 CONSTRUCTION NOTES) TRUCK PAYLOADS COVERED; WHEEL WASHING SYSTEMS FOR TRUCKS. IF NECESSARY: 180 178 177 176 175 174 179 173 172 171 170 169 LIMITING PLANT AND EQUIPMENT IDLING; 24 LOTS IMPLEMENTATION OF SPEED LIMITS ON-SITE; IMPLEMENTATION OF A DUST MANAGEMENT PLAN BY THE CONTRACTOR. THE CONTRACTOR SHALL MINIMISE USE OF HAZARDOUS MATERIALS STORED ON SITE. SHOULD LIQUID AND GAS FUELS BE NECESSARY, THEY SHALL BE STORED IN A SEGREGATED, WELL VENTILATED, SECURE ENCLOSURE WITH A SURROUNDING CONSTRUCTION SITE EGRESS FULLY CLOSEDWATERTIGHT BUND TO ENSURE THAT CONTAMINATION OF SURROUNDING AREAS DOES NOT OCCUR. TO NEW ENGLAND HIGHWAY A TRAFFIC MANAGEMENT PLAN FOR CONSTRUCTION ACTIVITIES SHALL BE IMPLEMENTED FOR EACH STAGE OF WORKS AND ONLY (LEFT OUT FOR ALL SHALL INCLUDE, BUT IS NOT LIMITED TO, THE FOLLOWING: STAGES OF WORK USING HAULAGE ROUTE SIGNAGE FOR INGRESS AND AND EGRESS TO THE SITE. ALL HAULAGE ROUTES SHALL BE LIMITED TO EXISTING SITE ACCESS DRIVE). 5 4 WYNDELLA ROAD TO AND FROM THE NEW ENGLAND HIGHWAY (E.G. NO HAULAGE ROUTE TO TRAVEL NORTH OF THE DEVELOPMENT SITE). • INGRESS ROUTE IS LIMITED TO MAIN ENTRY DRIVE; EGRESS ROUTE IS LIMITED TO SOUTHERN TEMPORARY ACCESS ROAD AS SHOWN, HEREIN: PEDESTRIAN SAFETY, SPEED LIMITS, HOURS OF WORKS, ETC.; CERTIFIED TRAFFIC CONTROLLERS; SAFETY MANAGERS, ETC.; TEMPORARY PARKING FOR CONSTRUCTION WORKERS WILL BE PROVIDED ONSITE AND NO CONSTRUCTION VEHICLES WILL BE ALLOWED TO PARK ON WYNDELLA ROAD. A COMMUNITY CONSTRUCTION LIAISON WILL BE APPOINTED RESPOND TO ANY CONCERNS OR QUESTIONS FROM THE COMMUNITY. THIS PERSON WILL ALSO NOTIFY AFFECTED NEIGHBOURS WHEN SIGNIFICANT WORKS WILL OCCUR. YOU DIG SCALE METRES 1:500 @ A1 AutoCAD Civil 3D 2021 HIS DRAWING IS NOT APPROVED FOR CONSTRUCTION UNLESS ENDOP DRAWING TITLE: ARCHITECT: DRAWING STATUS DA APPROVAL NFRASTRUCTURE DESIGN PTY LTD. TH RAWING MUST NOT BE REPRODUCED IN AN WALLACE INFRASTRUCTURE CIVIL SERVICES **BDA ARCHITECTS** CIVIL WORKS for Commercial 7 Pty Ltd ATF Commericial 7 Unit Trust **DESIGN PTY LTD** ORIG. SIZE CONSTRUCTION MANAGEMENT PLAN AWING HAS BEEN PRODUCED FOR T PO Box 308 PO Box 1138 LOT 225, DP 246447 1:500 Α1 SIGN INTENT AND SCOPE OF WORL PART OF WALLACE DESIGN GROUP PTY LTD (SHEET 1 OF 3) QUIRED FOR THE INSTALLATION OF SERVICES DETAILED, AND PERTAINED WITHIN TH **HUNTERS HILL NSW 2110 BROAD BEACH QLD 4218** 34 WYNDELLA ROAD ABN: 96 154 894 952 DRAWN DESIGNED CHECKED APPROVED ENDORSED DATE CIFICATION AND SHOULD BE READ II LOCHINVAR NSW 2321 KΒ MS ΚB KΒ 01.05.25 info@bdaarch.com.au CIFICATION, ASSOCIATED SPECIFIC phone: (02) 49 294 109 B LAYOUT AND WORKING HOUR AMENDMENTS 01.05.25 K.B. DES AND STANDARDS, ALL DIMENSI PROJECT No. ISSUED FOR CMP 25.11.24 K.B. 07 5555 2600 CMP01.02 23128 DESCRIPTION DATE APPV'D ENDO'D OMMENCEMENT OF ANY WORKS PLOTTED BY:- KEN DATE:- 2 May 2025 3 15 PM FILENAME:- O:\PROJECTS\2023\23128 - 34 WYNDELLA ROAD, LOCHINVAR\CAD\TITLE\23128\_CIV\_CMP-[B]\_34 WYNDELLA ROAD



